



A Community College
 LACCD Proposition A+AA Bond Program
 LOS ANGELES TRADE TECHNICAL COLLEGE



ANIL VERMA ASSOCIATES, INC.
 Campus Project Manager

Architecture Engineering Construction Management
 400 W. Washington Blvd., LRC Building, Room 014, Los Angeles, CA 90015
 Tel: 213 763 3689 Fax: 213 763 5990

4.0 BUDGET STATUS REPORT		
June-07		
Available Funds		
Proposition A		\$146,843,136.00
Bond Fund	\$138,000,000	
Interest Earned	\$7,480,296	
Bond Refund	\$1,362,840	
Proposition AA		\$90,116,653.00
Bond Fund	\$89,600,000	
Interest Earned	\$516,653	
Funds under Proposition "A" & "AA" Bond		\$236,959,789
State Contributions		\$64,866,842.02
Total Funds available as of June 30, 2007		\$301,826,631
<i>Projected Cost at Completion of Present Prioritized Projects</i>		<i>\$301,826,631</i>
Balance		\$0
BUDGET		\$301,826,631
BUDGET FOR HARD COSTS	79.56%	\$240,126,962
BUDGET FOR SOFT COSTS	20.44%	\$61,699,669
COMMITTED TO DATE		51.57% of Budget
HARD COSTS		40.35%
<i>Hard Construction Costs</i>	<i>\$111,298,547</i>	
<i>Land Acquisitions</i>	<i>\$10,486,865</i>	
SOFT COSTS		11.22%
EXPENDED TO DATE		18.97% of Budget
HARD COSTS		11.11%
<i>Hard Construction Costs</i>	<i>\$23,049,536</i>	
<i>Land Acquisitions</i>	<i>\$10,486,865</i>	
SOFT COSTS		7.86%